BRUHAT BANGALORE MAHANAGARA PALIKE

Name Of Work : Construction of Individual Houses in ward no 17 RR Nagar Constituency

Measurement Sheet

First And Part Bill

Item No: 1 5141/2021

Item Name: Dismantling Mangalore tiles roof A.C. sheet roofing. and stacking the material within a radius of 50 meters.

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	D (m)	QTY	REMARKS
	House No 1 -Armugum	1	5.00	5.80		29.00	
	House No 2-12- Krishnappa	1	7.80	5.00		39.00	
	House No 3-13- Nagamani	1	6.10	3.70		22.57	
	House No 4-14 Ammayamma)	1	6.10	3.70		22.57	
	House No 5-15 Renu Anjali	1	4.00	6.10		24.40	
	House No 6-Shantamma	1	3.00	5.50		16.50	
	House No 7-410- Manjunath	1	4.50	5.90		26.55	
	House No 8-25-Ranganath	1	6.50	5.30		34.45	
	House No 9-36-kannan	1	6.20	5.80		35.96	
	House No 10-33-Krishnappa	1	5.40	5.80		31.32	
	House No 11-34-Suresh	1	6.10	4.30		26.23	
	House No 12-30-kalyani gudamani	1	6.20	5.90		36.58	
	House No 13-110-Kamalamma	1	5.50	6.60		36.30	
	House No 14-34Munikrishnappa	1	4.30	5.90		25.37	
	House No 15-44-Soliyappan	1	3.90	6.50		25.35	
	House No 16-Kuppanna	1	5.00	6.50		32.50	
	House No 17-67/114 Jayalaksmi						

Scanned with CamScanner

House No 18- Parvathi	1	3.80	5.30		20.14	
House No 19-98/166-	1	4.50	5.30		23.85	
House No 20-99	1	4.20	4.70		0.00 19.74	
House No 21-100/424	1	3.45	5.90		20.36	
House No 22-73/08 Raja/Doddayya	1	3.20	4.80		15.36	
House No 23- 14/10- Varshamma	1	3.50	4.80		16.80	
House No 24-13/06-Leelamma	1	6.45	5.00		32.25	
House No 25-613-Sarojamma	1	6.30	4.70		29.61	
House No 26-337-Nanaka Singh	1	9.10	4.70		42.77	
House No 27-343-Govinda Singh	1	4.00	5.90		23.60	
House No 28-351-hera Singh	1	6.00	5.10		30.60	
House No 29-350- Harja Singh	1	3.70	4.50		16.65	
House No 30-353- Ladko	1	5.30	4.50		23.85	
House No 31- 354 Raju Singh	1	5.00	4.80		24.00	
House No 32-Manoj Singh	1	4.70	4.80		22.56	
House No 33-359- Bharath Singh	1	4.50	4.80		21.60	
House No 34-363 -Duragamma Parasuram	1	4.60	6.80		31.28	
House No 35-364- Duragamma Venkatesh	1	3.20	5.40		17.28	
House No 36-368-Gayatri	1	3.20	5.40		17.28	
House No 37-rama	1	3.20	5.50		17.60	
House No 38-383	1	5.50	5.90		32.45	
House No 39-384	1	3.30	4.50		14.85	
House No 40-385	1	3.30	4.40		14.52	

Scanned with CamScanner

House No 41-378	1	3.30	4.40		14.52	
House No 42-377	1	4.70	3.30		15.51	
House No 43-376	1	4.70	3.20		15.04	
House No 44-375	1	4.70	3.20		15.04	
House No 45-387 pujari	1	4.70	3.20		15.04	
House No 46-99 Naveen	1	5.90	5.40		31.86	
House No 47-221 Malar	1	6.25	4.70		29.38	
House No 48-220 ammu	1	2.50	7.00		17.50	
House No 49-220/2 Roopa	1	3.00	7.00		21.00	
House No 50-Srinivas	1	2.10	7.00		14.70	
House No 51-Rajeswhari	1	5.90	6.80		40.12	
House No 52-324- pungodi	1	6.50	4.70		30.55	
House No 53-268 Rasathi	1	6.00	7.70		46.20	
House No 54-263 Shabhana	1	5.50	5.30		29.15	
House No 55-262	1	5.60	2.80		15.68	
House No 56-261	1	5.90	3.00		17.70	
House No 57-276 Vedivelu	1	5.90	2.80		16.52	
House No 58-284- Periyamma	1	6.00	6.70		40.20	
House No 59-281- Lakshman Vasanth	1	6.20	5.20		32.24	
House No 60-181 Shaheb/Swami	1	4.60	5.80		26.68	
House No 61-157 Yallamma	1	4.00	5.50		22.00	
House No 62-63 159 Harshaf Pinisha	1	4.80	5.20		24.96	
House No 63-161 Jayamma	1	5.50	6.00		33.00	

Scanned with CamScanner

House No 64- 177 Chandramma	1	6.00	5.50		33.00		
House No 65-73-Bhemabhai Bhimappa	1	5.20	5.40		28.08		
House No 66-Lashmibai Manappa	1	5.40	4.90		26.46		
House No 67-kashiram Sangeetha	1	4.40	5.60		24.64		
House No 68- Santha Ramchandra	1	5.70	4.50		25.65		
House No 69- 82- Ramachandra Radha Bahi	1	4.50	2.50		11.25		
	1	4.70	4.50		21.15		
				Total Qty Work Done	**1728.46**	**Sqm**	
				Qty Payable in this bill	**1104.00**	**Sqm**	

For M/s. K. DAMODAR & Co.

Contractor Representative
D. MANJUNATH
Managing Partner

Consultant Representative

05/06/2024

Assistant Engineer
Ward No 17

05/06/2024

Asst.Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name Of Work : Construction of Individual Houses in ward no 17 RR Nagar Constituency

Measurement Sheet

First And Part Bill

Item No: 2 5/4/24

Item Name: KSRRB M200-14.2. Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. ii) Dismantling brick/Tile work B. In cement mortar. MORTH Specification No. 202.

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	D (m)	QTY	REMARKS
	House No 1 -Armugum						
		1	21.60	0.15	1.90	6.16	
	House No 2-12- Krishnappa						
		1	25.60	0.15	1.90	7.30	
	House No 3-13- Nagamani						
		1	19.60	0.15	1.90	5.59	
	House No 4-14 Ammayamma)						
		1	19.60	0.15	1.90	5.59	
	House No 5-15 Renu Anjali						
		1	20.20	0.15	1.90	5.76	
	House No 6-Shantamma						
		1	17.00	0.15	1.90	4.85	
	House No 7-410- Manjunath						
		1	20.80	0.15	1.90	5.93	
	House No 8-25-Ranganath						
		1	23.60	0.15	1.90	6.73	
	House No 9-36-kannan						
		1	24.00	0.15	1.90	6.84	
	House No 10-33-Krishnappa						
		1	22.40	0.15	1.90	6.38	
	House No 11-34-Suresh						
		1	20.80	0.15	1.90	5.93	
	House No 12-30-kalyani gudamani						
		1	24.20	0.15	1.90	6.90	
	House No 13-110-Kamalamma						
		1	24.20	0.15	1.90	6.90	
	House No 14-34Munikrishnappa						
		1	20.40	0.15	1.90	5.81	
	House No 15-44-Soliyappan						
		1	20.80	0.15	1.90	5.93	
	House No 16-Kuppanna						

Scanned with CamScanner

House No 17-67/114 Jayalaksmi	1	23.00	0.15	1.90	6.56	
House No 18- Parvathi	1	18.20	0.15	1.90	5.19	
House No 19-98/166-	1	19.60	0.15	1.90	5.59	
House No 20-99	1	17.80	0.15	1.90	5.07	
House No 21-100/424	1	18.70	0.15	1.90	5.33	
House No 22-73/08 Raja/Doddayya	1	16.00	0.15	1.90	4.56	
House No 23- 14/10- Varshamma	1	16.60	0.15	1.90	4.73	
House No 24-13/06-Leelamma	1	22.90	0.15	1.90	6.53	
House No 25-613-Sarojamma	1	22.00	0.15	1.90	6.27	
House No 26-337-Nanaka Singh	1	27.60	0.15	1.90	7.87	
House No 27-343-Govinda Singh	1	19.80	0.15	1.90	5.64	
House No 28-351-hera Singh	1	22.20	0.15	1.90	6.33	
House No 29-350- Harja Singh	1	16.40	0.15	1.90	4.67	
House No 30-353- Ladko	1	19.60	0.15	1.90	5.59	
House No 31- 354 Raju Singh	1	19.60	0.15	1.90	5.59	
House No 32-Manoj Singh	1	19.00	0.15	1.90	5.42	
House No 33-359- Bharath Singh	1	18.60	0.15	1.90	5.30	
House No 34-363 -Duragamma Parasuram	1	22.80	0.15	1.90	6.50	
House No 35-364- Duragamma Venkatesh	1	17.20	0.15	1.90	4.90	
House No 36-368-Gayatri	1	17.20	0.15	1.90	4.90	
House No 37-rama	1	17.40	0.15	1.90	4.96	
House No 38-383	1	22.80	0.15	1.90	6.50	
House No 39-384	1	15.60	0.15	1.90	4.45	
	1	15.40	0.15	1.90	4.39	

Scanned with CamScanner

House No 40-385						
House No 41-378	1	15.40	0.15	1.90	4.39	
House No 42-377	1	16.00	0.15	1.90	4.56	
House No 43-376	1	15.80	0.15	1.90	4.50	
House No 44-375	1	15.80	0.15	1.90	4.50	
House No 45-387 pujari	1	15.80	0.15	1.90	4.50	
House No 46-99 Naveen	1	22.60	0.15	1.90	6.44	
House No 47-221 Malar	1	21.90	0.15	1.90	6.24	
House No 48-220 ammu	1	19.00	0.15	1.90	5.42	
House No 49-220/2 Roopa	1	20.00	0.15	1.90	5.70	
House No 50-Srinivas	1	18.20	0.15	1.90	5.19	
House No 51-Rajeswhari	1	25.40	0.15	1.90	7.24	
House No 52-324- pungodi	1	22.40	0.15	1.90	6.38	
House No 53-268 Rasathi	1	27.40	0.15	1.90	7.81	
House No 54-263 Shabhana	1	21.60	0.15	1.90	6.16	
House No 55-262	1	16.80	0.15	1.90	4.79	
House No 56-261	1	17.80	0.15	1.90	5.07	
House No 57-276 Vedivelu	1	17.40	0.15	1.90	4.96	
House No 58-284- Periyamma	1	25.40	0.15	1.90	7.24	
House No 59-281- Lakshman Vasanth	1	22.80	0.15	1.90	6.50	
House No 60-181 Shaheb/Swami	1	20.80	0.15	1.90	5.93	
House No 61-157 Yallamma	1	19.00	0.15	1.90	5.42	
House No 62-63 159 Harshaf Pinisha	1	20.00	0.15	1.90	5.70	
House No 63-161 Jayamma	1	23.00	0.15	1.90	6.56	

Scanned with CamScanner

	House No 64- 177 Chandramma	1	23.00	0.15	1.90	6.56	
	House No 65-73-Bhemabhai Bhimappa	1	21.20	0.15	1.90	6.04	
	House No 66-Lashmibai Manappa	1	20.60	0.15	1.90	5.87	
	House No 67-kashiram Sangeetha	1	20.00	0.15	1.90	5.70	
	House No 68- Santha Ramchandra	1	20.40	0.15	1.90	5.81	
	House No 69- 82- Ramachandra Radha Bahi	1	14.00	0.15	1.90	3.99	
		1	18.40	0.15	1.90	5.24	
					Total Qty Work Done	395.78	Cum
					Qty Payable in this bill	363.28	Cum

For M/s. K. DAMODAR & Co.

Contractor Representative
D. MANJUNATH
Managing Partner

05/06/2024

Assistant Engineer
Ward No 17

CIVIL ZONE ENGINEERS & CONSULTANTS

Consultant Representative

05/06/2024

Asst.Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name Of Work : Construction of Individual Houses in ward no 17 RR Nagar Constituency

Measurement Sheet

First And Part Bill

Item No: 3 5.4.21

Item Name: KSRRB M100-4.2. Haulage of materials by tipper excluding cost of loading, unloading and stacking complete as per specifications. MORTH -100/ Chapter 1 Case-II : Unsurfaced Gravelled Road.

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	Bl (m)	Avg B (m)	D (m)	QTY	REMARKS
	qty vide from Item No 5							624.85	
							Total Qty Work Done	624.85	Cum
							Qty Payable in this bill	544.93	Cum

Contractor Representative

Assistant Engineer
Ward No 17
5/6/2021

CIVIL ONE ENGINEERS & CONSULTANTS

Consultant Representative

05/06/2021

Asst.Executive Engineer
Yashwanthapura Sub Division
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name Of Work : Construction of Individual Houses in ward no 17 RR Nagar Constituency

Measurement Sheet

First And Part Bill

Item No:	4	6/4/21
Item Name:	KSRB 2-2.2 : Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width,not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications. (In Ordinary Soil)	

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	D (m)	QTY	REMARKS
	House No 1 -Armugum						
	For Footing						
	F1	2	1.75	1.55	1.60	8.68	
	E F 1	4	1.75	1.25	1.60	14.00	
	For SSM						
	Main wall	1	21.60	0.65	0.60	8.42	
	Deduction for Footing quantity:						
	F1	-2	1.75	1.55	0.60	-3.26	
	E F 1	-4	1.75	1.25	0.60	-5.25	
						22.60	
	House No 2-12- Krishnappa						
	For Footing						
	F1	2	1.75	1.55	1.60	8.68	
	E F 1	4	1.75	1.25	1.60	14.00	
	For SSM						
	Main wall	1	25.60	0.65	0.60	9.98	
	Deduction for Footing quantity:						
	F1	-2	1.75	1.55	0.60	-3.26	
	E F 1	-4	1.75	1.25	0.60	-5.25	
						24.16	
	House No 3-13- Nagamani						
	For Footing						
	F1	2	1.75	1.55	1.60	8.68	

Scanned with CamScanner

E F 1						
For SSM	4	1.75	1.25	1.60	14.00	
Main wall						
Deduction for Footing quantity:	1	19.60	0.65	0.60	7.64	
F1						
E F 1	-2	1.75	1.55	0.60	-3.26	
	-4	1.75	1.25	0.60	-5.25	
					21.82	
house No 4-14 Ammayamma)						
For Footing						
F1	2	1.75	1.55	1.60	8.68	
E F 1	4	1.75	1.25	1.60	14.00	
For SSM						
Main wall	1	19.60	0.65	0.60	7.64	
Deduction for Footing quantity:						
F1	-2	1.75	1.55	0.60	-3.26	
E F 1	-4	1.75	1.25	0.60	-5.25	
					21.82	
House No 5-15 Renu Anjali						
For Footing						
F1	2	1.75	1.55	1.60	8.68	
E F 1	4	1.75	1.25	1.60	14.00	
For SSM						
Main wall	1	20.20	0.65	0.60	7.88	
Deduction for Footing quantity:						
F1	-2	1.75	1.55	0.60	-3.26	
E F 1	-4	1.75	1.25	0.60	-5.25	
					22.05	
House No 6-Shantamma						
For Footing						
F1	2	1.75	1.55	1.60	8.68	
E F 1	4	1.75	1.25	1.60	14.00	
For SSM						
Main wall	1	17.00	0.65	0.60	6.63	
Deduction for Footing quantity:						
F1	-2	1.75	1.55	0.60	-3.26	
E F 1	-4	1.75	1.25	0.60	-5.25	
					20.81	

Scanned with CamScanner

House No 7-410- Manjunath						
For Footing						
F1	2	1.75	1.55	1.60	8.68	
E F 1	4	1.75	1.25	1.60	14.00	
For SSM						
Main wall	1	20.80	0.65	0.60	8.11	
Deduction for Footing quantity:						
F1	-2	1.75	1.55	0.60	-3.26	
E F 1	-4	1.75	1.25	0.60	-5.25	
					22.29	
House No 8-25-Ranganath						
For Footing						
F1	2	1.75	1.55	1.60	8.68	
E F 1	4	1.75	1.25	1.60	14.00	
For SSM						
Main wall	1	23.60	0.65	0.60	9.20	
Deduction for Footing quantity:						
F1	-2	1.75	1.55	0.60	-3.26	
E F 1	-4	1.75	1.25	0.60	-5.25	
					23.38	
House No 9-36-kannan						
For Footing						
F1	2	1.75	1.55	1.60	8.68	
E F 1	4	1.75	1.25	1.60	14.00	
For SSM						
Main wall	1	24.00	0.65	0.60	9.36	
Deduction for Footing quantity:						
F1	-2	1.75	1.55	0.60	-3.26	
E F 1	-4	1.75	1.25	0.60	-5.25	
					23.54	
House No 10-33-Krishnappa						
For Footing						
F1	2	1.75	1.55	1.60	8.68	
E F 1	4	1.75	1.25	1.60	14.00	
For SSM						
Main wall	1	22.40	0.65	0.60	8.74	

Scanned with CamScanner

Deduction for Footing quantity:						
F1	-2	1.75	1.55	0.60	-3.26	
E F 1	-4	1.75	1.25	0.60	-5.25	
					22.91	
House No 11-34-Suresh						
For Footing						
F1	2	1.75	1.55	1.60	8.68	
E F 1	4	1.75	1.25	1.60	14.00	
For SSM						
Main wall	1	20.80	0.65	0.60	8.11	
Deduction for Footing quantity:						
F1	-2	1.75	1.55	0.60	-3.26	
E F 1	-4	1.75	1.25	0.60	-5.25	
					22.29	
House No 12-30-kalyani gudamani						
For Footing						
F1	2	1.75	1.55	1.60	8.68	
E F 1	4	1.75	1.25	1.60	14.00	
For SSM						
Main wall	1	24.20	0.65	0.60	9.44	
Deduction for Footing quantity:						
F1	-2	1.75	1.55	0.60	-3.26	
E F 1	-4	1.75	1.25	0.60	-5.25	
					23.61	
House No 13-110-Kamalamma						
For Footing						
F1	2	1.75	1.55	1.60	8.68	
E F 1	4	1.75	1.25	1.60	14.00	
For SSM						
Main wall	1	24.20	0.65	0.75	11.80	
Deduction for Footing quantity:						
F1	-2	1.75	1.55	0.60	-3.26	
E F 1	-4	1.75	1.25	0.60	-5.25	
					25.97	
House No 14-34Munikrishnappa						
For Footing						
F1	2	1.75	1.55	1.60	8.68	
E F 1	4	1.75	1.25	1.60	14.00	

Scanned with CamScanner

	For SSM					
	Main wall	1	20.40	0.65	0.75	9.95
	Deduction for Footing quantity:					
	F1					
	E F 1	-2	1.75	1.55	0.60	-3.26
		-4	1.75	1.25	0.60	-5.25
						24.12
	House No 15-44-Soliyappan					
	For Footing					
	F1	2	1.75	1.55	1.60	8.68
	E F 1	4	1.75	1.25	1.60	14.00
	For SSM					
	Main wall	1	20.80	0.65	0.75	10.14
	Deduction for Footing quantity:					
	F1	-2	1.75	1.55	0.60	-3.26
	E F 1	-4	1.75	1.25	0.60	-5.25
						24.32
	House No 16-Kuppanna					
	For Footing					
	F1	2	1.75	1.55	1.60	8.68
	E F 1	4	1.75	1.25	1.60	14.00
	For SSM					
	Main wall	1	23.00	0.65	0.75	11.21
	Deduction for Footing quantity:					
	F1	-2	1.75	1.55	0.60	-3.26
	E F 1	-4	1.75	1.25	0.60	-5.25
						25.39
	House No 17-67/114 Jayalaksmi					
	For Footing					
	F1	2	1.75	1.55	1.60	8.68
	E F 1	4	1.75	1.25	1.60	14.00
	For SSM					
	Main wall	1	18.20	0.65	0.75	8.87
	Deduction for Footing quantity:					
	F1	-2	1.75	1.55	0.60	-3.26
	E F 1	-4	1.75	1.25	0.60	-5.25
						23.05
	House No 18- Parvathi					
	For Footing					
	F1	2	1.75	1.55	1.60	8.68

Scanned with CamScanner

E F 1	4	1.75	1.25	1.60	14.00	
For SSM						
Main wall	1	19.60	0.65	0.75	9.56	
Deduction for Footing quantity:						
F1	-2	1.75	1.55	0.60	-3.26	
E F 1	-4	1.75	1.25	0.60	-5.25	
					23.73	
House No 19-98/166-						
For Footing						
F1	2	1.75	1.55	1.60	8.68	
E F 1	4	1.75	1.25	1.60	14.00	
For SSM						
Main wall	1	17.80	0.65	0.60	6.94	
Deduction for Footing quantity:						
F1	-2	1.75	1.55	0.60	-3.26	
E F 1	-4	1.75	1.25	0.60	-5.25	
					21.12	
House No 20-99						
For Footing						
F1	2	1.75	1.55	1.60	8.68	
E F 1	4	1.75	1.25	1.60	14.00	
For SSM						
Main wall	1	18.70	0.65	0.60	7.29	
Deduction for Footing quantity:						
F1	-2	1.75	1.55	0.60	-3.26	
E F 1	-4	1.75	1.25	0.60	-5.25	
					21.47	
House No 21-100/424						
For Footing						
F1	2	1.75	1.55	1.60	8.68	
E F 1	4	1.75	1.25	1.60	14.00	
For SSM						
Main wall	1	16.00	0.65	0.60	6.24	
Deduction for Footing quantity:						
F1	-2	1.75	1.55	0.60	-3.26	
E F 1	-4	1.75	1.25	0.60	-5.25	
					20.42	
House No 22-73/08 Raja/Doddayya						
For Footing						
F1	2	1.75	1.55	1.60	8.68	

Scanned with CamScanner

E F 1						
For SSM	4	1.75	1.25	1.60	14.00	
Main wall						
Deduction for Footing quantity:	1	16.60	0.65	0.60	6.47	
F1						
E F 1	-2	1.75	1.55	0.60	-3.26	
	-4	1.75	1.25	0.60	-5.25	
					20.65	
House No 23- 14/10- Varshamma						
For Footing						
F1						
E F 1	2	1.75	1.55	1.60	8.68	
For SSM	4	1.75	1.25	1.60	14.00	
Main wall						
Deduction for Footing quantity:	1	22.90	0.65	0.60	8.93	
F1						
E F 1	-2	1.75	1.55	0.60	-3.26	
	-4	1.75	1.25	0.60	-5.25	
					23.11	
House No 24-13/06-Leelamma						
For Footing						
F1						
E F 1	2	1.75	1.55	1.60	8.68	
For SSM	4	1.75	1.25	1.60	14.00	
Main wall						
Deduction for Footing quantity:	1	22.00	0.65	0.60	8.58	
F1						
E F 1	-2	1.75	1.55	0.60	-3.26	
	-4	1.75	1.25	0.60	-5.25	
					22.76	
House No 25-613-Sarojamma						
For Footing						
F1	2	1.75	1.55	1.60	8.68	
E F 1	4	1.75	1.25	1.60	14.00	
For SSM						
Main wall	1	27.60	0.65	0.75	13.46	
Deduction for Footing quantity:						
F1	-2	1.75	1.55	0.60	-3.26	
E F 1	-4	1.75	1.25	0.60	-5.25	
					27.63	
House No 26-337-Nanaka Singh						
For Footing						
F1	2	1.75	1.55	1.60	8.68	

Scanned with CamScanner

	E F 1					
	For SSM	4	1.75	1.25	1.60	14.00
	Main wall					
	Deduction for Footing quantity:	1	19.80	0.65	0.75	9.65
	F1					
	E F 1	-2	1.75	1.55	0.60	-3.26
		-4	1.75	1.25	0.60	-5.25
						23.83
	House No 27-343-Govinda Singh					
	For Footing					
	F1	2	1.75	1.55	1.60	8.68
	E F 1	4	1.75	1.25	1.60	14.00
	For SSM					
	Main wall	1	22.20	0.65	0.75	10.82
	Deduction for Footing quantity:					
	F1	-2	1.75	1.55	0.60	-3.26
	E F 1	-4	1.75	1.25	0.60	-5.25
						25.00
	House No 28-351-hera Singh					
	For Footing					
	F1	2	1.75	1.55	1.60	8.68
	E F 1	4	1.75	1.25	1.60	14.00
	For SSM					
	Main wall	1	16.40	0.65	0.60	6.40
	Deduction for Footing quantity:					
	F1	-2	1.75	1.55	0.60	-3.26
	E F 1	-4	1.75	1.25	0.60	-5.25
						20.57
	House No 29-350- Harja Singh					
	For Footing					
	F1	2	1.75	1.55	1.60	8.68
	E F 1	4	1.75	1.25	1.60	14.00
	For SSM					
	Main wall	1	19.60	0.65	0.75	9.56
	Deduction for Footing quantity:					
	F1	-2	1.75	1.55	0.60	-3.26
	E F 1	-4	1.75	1.25	0.60	-5.25
						23.73
	House No 30-353- Ladko					
	For Footing					
	F1	2	1.75	1.55	1.60	8.68

Scanned with CamScanner

	E F 1	4	1.75	1.25	1.60	14.00
	For SSM					
	Main wall	1	19.60	0.65	0.75	9.56
	Deduction for Footing quantity:					
	F1	-2	1.75	1.55	0.60	-3.26
	E F 1	-4	1.75	1.25	0.60	-5.25
						23.73
	House No 31- 354 Raju Singh					
	For Footing					
	F1	2	1.75	1.55	1.60	8.68
	E F 1	4	1.75	1.25	1.60	14.00
	For SSM					
	Main wall	1	19.00	0.65	0.60	7.41
	Deduction for Footing quantity:					
	F1	-2	1.75	1.55	0.60	-3.26
	E F 1	-4	1.75	1.25	0.60	-5.25
						21.59
	House No 32-Manoj Singh					
	For Footing					
	F1	2	1.75	1.55	1.60	8.68
	E F 1	4	1.75	1.25	1.60	14.00
	For SSM					
	Main wall	1	18.60	0.65	0.75	9.07
	Deduction for Footing quantity:					
	F1	-2	1.75	1.55	0.60	-3.26
	E F 1	-4	1.75	1.25	0.60	-5.25
						23.24
	House No 33-359- Bharath Singh					
	For Footing					
	F1	2	1.75	1.55	1.60	8.68
	E F 1	4	1.75	1.25	1.60	14.00
	For SSM					
	Main wall	1	22.80	0.65	0.60	8.89
	Deduction for Footing quantity:					
	F1	-2	1.75	1.55	0.60	-3.26
	E F 1	-4	1.75	1.25	0.60	-5.25
						23.07
	House No 34-363 -Duragamma Parasuram					
	For Footing					
	F1	2	1.75	1.55	1.60	8.68

Scanned with CamScanner

	E F 1	4	1.75	1.25	1.60	14.00
	For SSM					
	Main wall	1	17.20	0.65	0.75	8.39
	Deduction for Footing quantity:					
	F1	-2	1.75	1.55	0.60	-3.26
	E F 1	-4	1.75	1.25	0.60	-5.25
						22.56
	House No 35-364- Duragamma Venkatesh					
	For Footing					
	F1	2	1.75	1.55	1.60	8.68
	E F 1	4	1.75	1.25	1.60	14.00
	For SSM					
	Main wall	1	17.20	0.65	0.60	6.71
	Deduction for Footing quantity:					
	F1	-2	1.75	1.55	0.60	-3.26
	E F 1	-4	1.75	1.25	0.60	-5.25
						20.88
	House No 36-368-Gayatri					
	For Footing					
	F1	2	1.75	1.55	1.60	8.68
	E F 1	4	1.75	1.25	1.60	14.00
	For SSM					
	Main wall	1	17.40	0.65	0.75	8.48
	Deduction for Footing quantity:					
	F1	-2	1.75	1.55	0.60	-3.26
	E F 1	-4	1.75	1.25	0.60	-5.25
						22.66
	House No 37-rama					
	For Footing					
	F1	2	1.75	1.55	1.60	8.68
	E F 1	4	1.75	1.25	1.60	14.00
	For SSM					
	Main wall	1	22.80	0.65	0.75	11.12
	Deduction for Footing quantity:					
	F1	-2	1.75	1.55	0.60	-3.26
	E F 1	-4	1.75	1.25	0.60	-5.25
						25.29
	House No 38-383					
	For Footing					
	F1	2	1.75	1.55	1.60	8.68

Scanned with CamScanner

	E F 1					
	For SSM	4	1.75	1.25	1.60	14.00
	Main wall					
	Deduction for Footing quantity:	1	15.60	0.65	0.60	6.08
	F1	-2	1.75	1.55	0.60	-3.26
	E F 1	-4	1.75	1.25	0.60	-5.25
						20.26
	House No 39-384					
	For Footing					
	F1	2	1.75	1.55	1.60	8.68
	E F 1	4	1.75	1.25	1.60	14.00
	For SSM					
	Main wall	1	15.40	0.65	0.75	7.51
	Deduction for Footing quantity:					
	F1	-2	1.75	1.55	0.60	-3.26
	E F 1	-4	1.75	1.25	0.60	-5.25
						21.68
	House No 40-385					
	For Footing					
	F1	2	1.75	1.55	1.60	8.68
	E F 1	4	1.75	1.25	1.60	14.00
	For SSM					
	Main wall	1	15.40	0.65	0.75	7.51
	Deduction for Footing quantity:					
	F1	-2	1.75	1.55	0.60	-3.26
	E F 1	-4	1.75	1.25	0.60	-5.25
						21.68
	House No 41-378					
	For Footing					
	F1	2	1.75	1.55	1.60	8.68
	E F 1	4	1.75	1.25	1.60	14.00
	For SSM					
	Main wall	1	16.00	0.65	0.60	6.24
	Deduction for Footing quantity:					
	F1	-2	1.75	1.55	0.60	-3.26
	E F 1	-4	1.75	1.25	0.60	-5.25
						20.42
	House No 42-377					
	For Footing					
	F1	2	1.75	1.55	1.60	8.68

Scanned with CamScanner